

INSTALLATION INSTRUCTIONS

www.keatingofchicago.com

KEATING
OF CHICAGO, INC. ®

1-800-KEATING

MIRACLEAN® GRIDDLES DEALER INSTALLATION CHECK OUT & START UP

The following must be done before the warranty period begins.
This service is not covered by Keating's warranty.

Serial # _____ Model # _____
Company Installed _____ Install Date ____/____/____

PLACEMENT

	Y	N
Is griddle 6" or more from wall?	_____	_____
Is griddle level?	_____	_____
If castered, has restraining device been installed?	_____	_____
Is griddle situated under exhaust hood?	_____	_____

UTILITIES

If gas, has pressure been verified?	_____	_____
Did anyone check for gas leaks?	_____	_____
Are electrical connections completed?	_____	_____
If electric, did you verify the voltage, amps & phase?	_____	_____

START UP

Is unit operational? (IF NO, FOLLOW INSTRUCTIONS IN OPERATORS MANUAL)	_____	_____
Are thermostats calibrated?	_____	_____
If unit is new, calibrated at Factory before shipped.		
Does owner know how to calibrate?	_____	_____
Does owner know where thermostat is placed?	_____	_____
Have loading instructions been explained?	_____	_____
Has the griddle been seasoned?	_____	_____
If unit is new, seasoned at Factory before shipped.		
Have cooking temps been explained?	_____	_____
Has shut down been explained?	_____	_____

MAINTENANCE

Has the owner been shown how to clean the Miraclean® surface? (video on-line)	_____	_____
Does the owner know how to order replacement supplies?	_____	_____
Has the owner been instructed about the need for regular maintenance?	_____	_____

GENERAL

Has the warranty been explained?	_____	_____
Does the owner know who to call for service? (1-800-KEATING)	_____	_____
Does the owner have the operator's manual?	_____	_____